

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on August 20)**

| | | | | | |
|---|--|--|--|--|---|
| Water Level of the accumulated water (at 16:00 on August 20) | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 3,211 mm (16 mm decrease since 7:00 on August 20) | O.P.+ 3,000 mm (11 mm increase since 7:00 on August 20) | — |
| | Water level of Turbine Building | O.P.+ 3,027 mm (5 mm increase since 7:00 on August 20) | O.P.+ 3,182 mm (13 mm decrease since 7:00 on August 20) | O.P.+ 2,910 mm (13 mm increase since 7:00 on August 20) | O.P.+ 2,829 mm (8 mm increase since 7:00 on August 20) |
| | Water level of Reactor Building | O.P.+ 4,104 mm (7 mm decrease since 7:00 on August 20) | O.P.+ 3,262 mm (13 mm decrease since 7:00 on August 20) | O.P.+ 2,974 mm (18 mm increase since 7:00 on August 20) | O.P.+ 2,830 mm (6 mm increase since 7:00 on August 20) |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building High Temperature Incinerator Building On-site Bunker Building | O.P.+ 3,438 mm (Increase from initial level:4,655 mm, 16 mm increase since 7:00 on August 20) O.P.+ 3,016 mm (Increase from initial level:3,742 mm, 110 mm increase since 7:00 on August 20) O.P.+ 4,258 mm (Water level from floor:462 mm, 1 mm increase since 7:00 on August 20) | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | | — | Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 11:25 on August 18) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:28 on August 2) | — |
| | | Unit 5 and 6 | | | |
| | | — | | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:12 on August 20 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | |
| Notes | *At 8:31 on August 20, we temporarily stopped operation of the Second Cesium Adsorption Apparatus (SARRY) to wash the filters. After completing the works, we restarted the apparatus at 12:36 on the same day and at 13:12, it reached constant flow. | | | | |

※ For quick publication of the data of water level, values are provided as reference values.