

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on August 23)**

Water Level of the accumulated water (at 16:00 on August 23)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,100 mm (16 mm decrease since 7:00 on August 23)	O.P.+ 3,072 mm (11 mm increase since 7:00 on August 23)	—
	Water level of Turbine Building	O.P.+ 3,060 mm (2 mm increase since 7:00 on August 23)	O.P.+ 3,094 mm (1 mm increase since 7:00 on August 23)	O.P.+ 2,990 mm (10 mm increase since 7:00 on August 23)	O.P.+ 2,897 mm (10 mm increase since 7:00 on August 23)
	Water level of Reactor Building	O.P.+ 4,048 mm (10 mm decrease since 7:00 on August 23)	O.P.+ 3,165 mm (8 mm decrease since 7:00 on August 23)	O.P.+ 3,045 mm (11 mm increase since 7:00 on August 23)	O.P.+ 2,893 mm (8 mm increase since 7:00 on August 23)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,454 mm (Increase from initial level:4,671 mm, 3 mm increase since 7:00 on August 23) O.P.+ 2,267 mm (Increase from initial level:2,993 mm, 85 mm decrease since 7:00 on August 23) O.P.+ 4,260 mm (Water level from floor:464 mm, No change since 7:00 on August 23)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 11:25 on August 18)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:28 on August 2)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:12 on August 20 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	From 13:00 to 17:17 on August 23, we transferred the accumulated water inside the branch trench built at the east side of Unit2 Turbine Building (vertical shaft B and power cable trench) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.