

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on August 26)**

Water Level of the accumulated water (at 16:00 on August 26)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,266 mm (27 mm increase since 7:00 on August 26)	O.P.+ 3,013 mm (8 mm decrease since 7:00 on August 26)	—
	Water level of Turbine Building	O.P.+ 2,686 mm (196 mm decrease since 7:00 on August 26)	O.P.+ 3,232 mm (28 mm increase since 7:00 on August 26)	O.P.+ 2,865 mm (18 mm decrease since 7:00 on August 26)	O.P.+ 2,881 mm (9 mm decrease since 7:00 on August 26)
	Water level of Reactor Building	O.P.+ 4,038 mm (6 mm increase since 7:00 on August 26)	O.P.+ 3,286 mm (30 mm increase since 7:00 on August 26)	O.P.+ 2,921 mm (17 mm decrease since 7:00 on August 26)	O.P.+ 2,899 mm (1 mm decrease since 7:00 on August 26)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,495 mm (Increase from initial level:4,712 mm, 4 mm increase since 7:00 on August 26) O.P.+ 1,955 mm (Increase from initial level:2,681 mm, 21 mm decrease since 7:00 on August 26) O.P.+ 4,262 mm (Water level from floor:466 mm, No change since 7:00 on August 26)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building → Transfer Completed (From 10:28 on August 26 to 16:02 on August 26)	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:38 on August 24)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:12 on August 20   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	We are transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building from 13:55 on August 24.				

※ For quick publication of the data of water level, values are provided as reference values.