

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on August 27)**

Water Level of the accumulated water (at 7:00 on August 27)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,317 mm (51 mm increase since 16:00 on August 26)	O.P.+ 2,992 mm (21 mm decrease since 16:00 on August 26)	—
	Water level of Turbine Building	O.P.+ 2,687 mm (1 mm increase since 16:00 on August 26)	O.P.+ 3,278 mm (46 mm increase since 16:00 on August 26)	O.P.+ 2,838 mm (27 mm decrease since 16:00 on August 26)	O.P.+ 2,862 mm (19 mm decrease since 16:00 on August 26)
	Water level of Reactor Building	O.P.+ 4,053 mm (15 mm increase since 16:00 on August 26)	O.P.+ 3,330 mm (44 mm increase since 16:00 on August 26)	O.P.+ 2,893 mm (28 mm decrease since 16:00 on August 26)	O.P.+ 2,880 mm (19 mm decrease since 16:00 on August 26)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,500 mm (Increase from initial level:4,717 mm, 5 mm increase since 16:00 on August 26) O.P.+ 1,924 mm (Increase from initial level:2,650 mm, 31 mm decrease since 16:00 on August 26) O.P.+ 4,263 mm (Water level from floor:467 mm, 1 mm increase since 16:00 on August 26)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:38 on August 24)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 7:27 on August 27   Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* At 7:27 AM on August 27, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. - We are transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building from 13:55 on August 24.				

※ For quick publication of the data of water level, values are provided as reference values.