## Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on August 27)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on August 27)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,311 mm (6 mm decrease since 7:00 on August 27)	O.P.+ 2,984 mm (8 mm decrease since 7:00 on August 27)	_
	Water level of Turbine Building	O.P.+ 2,691 mm (4 mm increase since 7:00 on August 27)	O.P.+ 3,273 mm (5 mm decrease since 7:00 on August 27)	O.P.+ 2,853 mm (15 mm increase since 7:00 on August 27)	O.P.+ 2,851 mm (11 mm decrease since 7:00 on August 27)
	Water level of Reactor Building	O.P.+ 4,067 mm (14 mm increase since 7:00 on August 27)	O.P.+ 3,346 mm (16 mm increase since 7:00 on August 27)	O.P.+ 2,899 mm (6 mm increase since 7:00 on August 27)	O.P.+ 2,873 mm (7 mm decrease since 7:00 on August 27)
	Water level of each building in the Centralized Radiation Waste	Process Main Building	O.P.+ 3,503 mm (Increase from initial level:4,720 mm, 3 mm increase since 7:00 on August 27)		
		High Temperature Incinerator Building	O.P.+ 2,225 mm (Increase from initial level:2,951 mm, 301 mm increase since 7:00 on August 27)		
Treatment Facility		On-site Bunker Building	O.P.+ 4,263 mm (Water level from floor:467 mm, No change since 7:00 on August 27)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		_	Basement of Unit 2 Turbine Building  →Basement of Unit 3 Turbine  Building  Currently being transferred  (Since 10:18 on August 27)	Basement of Unit 3 Turbine Building  →Centralized Radiation Waste  Treatment Facility (High  Temperature Incinerator Building)  Currently being transferred  (Since 10:38 on August 24)	_
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on August 27 to 15:00 on August 27)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 16:33 on August 27 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*At 7:27 on August 27, we temporarily stopped the Second Cesium Adsorption Apparatus (SARRY) to wash the filters. As the wash has been completed, we restarted operation at 15:48, and it reached constant flow at 16:33 on the same day.  Ne're transferring pumped-up water from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building from 13:55 on August 24.				
* For quick publication of the data of water level, values are provided as reference values					