

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on August 28)**

Water Level of the accumulated water (at 16:00 on August 28)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,250 mm (21 mm decrease since 7:00 on August 28)	O.P.+ 2,996 mm (6 mm increase since 7:00 on August 28)	—
	Water level of Turbine Building	O.P.+ 2,699 mm (4 mm increase since 7:00 on August 28)	O.P.+ 3,219 mm (18 mm decrease since 7:00 on August 28)	O.P.+ 2,898 mm (10 mm increase since 7:00 on August 28)	O.P.+ 2,842 mm (1 mm increase since 7:00 on August 28)
	Water level of Reactor Building	O.P.+ 4,081 mm (1 mm increase since 7:00 on August 28)	O.P.+ 3,299 mm (18 mm decrease since 7:00 on August 28)	O.P.+ 2,947 mm (13 mm increase since 7:00 on August 28)	O.P.+ 2,856 mm (4 mm decrease since 7:00 on August 28)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,513 mm (Increase from initial level:4,730 mm, 6 mm increase since 7:00 on August 28) O.P.+ 2,202 mm (Increase from initial level:2,928 mm, 8 mm decrease since 7:00 on August 28) O.P.+ 4,263 mm (Water level from floor:467 mm, No change since 7:00 on August 28)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:18 on August 27)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:38 on August 24)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on August 28 to 15:00 on August 28)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 16:33 on August 27 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- From 1:55 PM on August 24 to 10:58 AM on August 28, water which was pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) was transferred to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.