## Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on August 30)

|   |  | Unit 1  | Unit 2  | Unit 3  | Unit 4  |
|---|--|---|---|---|---|
| Water Level of the accumulated water (at 7:00 on August 30)                               | Water level<br>of Vertical Shaft   | Unmeasurable due to drawdown of<br>water level<br>(Less than O.P.+ 850 mm)  | O.P.+ 3,157 mm<br>(34 mm decrease since 16:00 on<br>August 29)  | O.P.+ 3,021 mm<br>(10 mm increase since 16:00 on<br>August 29)  | _   |
|   | Water level<br>of Turbine Building                                       | O.P.+ 2,710 mm<br>(5 mm increase since 16:00 on<br>August 29)   | O.P.+ 3,137 mm<br>(29 mm decrease since 16:00 on<br>August 29)  | O.P.+ 2,923 mm<br>(11 mm increase since 16:00 on<br>August 29)  | O.P.+ 2,864 mm<br>(7 mm increase since 16:00 on<br>August 29) |
|   | Water level<br>of Reactor Building                                       | O.P.+ 4,061 mm<br>(10 mm decrease since 16:00 on<br>August 29)  | O.P.+ 3,221 mm<br>(30 mm decrease since 16:00 on<br>August 29)  | O.P.+ 2,975 mm<br>(11 mm increase since 16:00 on<br>August 29)  | O.P.+ 2,863 mm<br>(7 mm increase since 16:00 on<br>August 29) |
|   | Water level<br>of each building<br>in the Centralized<br>Radiation Waste | Process Main Building   | O.P.+ 3,527 mm (Increase from initial level:4,744 mm, 5 mm increase since 16:00 on August 29)                                       |   |   |
|   |  | High Temperature<br>Incinerator Building  | O.P.+ 2,170 mm (Increase from initial level:2,896 mm, 11 mm decrease since 16:00 on August 29)                                      |   |   |
|   | Treatment Facility   | On-site Bunker Building   | O.P.+ 4,264 mm (Water level from floor:468 mm, No change since 16:00 on August 29)  |   |   |
| Situation of transfer of the accumulated water  |  | Unit 1  | Unit 2  | Unit 3  | Unit 4  |
|   |  | _   | Basement of Unit 2 Turbine Building  →Basement of Unit 3 Turbine  Building  Currently being transferred  (Since 10:18 on August 27) | Basement of Unit 3 Turbine Building  →Centralized Radiation Waste  Treatment Facility (High  Temperature Incinerator Building)  Currently being transferred  (Since 10:38 on August 24) | _   |
|   |  | Unit 5 and 6  |   |   |   |
|   |  | _   |   |   |   |
| Operation condition of water treatment facility   |  | Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 16:33 on August 27 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance |   |   |   |
| Notes   |  |   |   |   |   |
| For quick publication of the data of water level, values are provided as reference values |  |   |   |   |   |