

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on September 3)**

Water Level of the accumulated water (at 16:00 on September 3)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,961 mm (3 mm increase since 7:00 on September 3)	O.P.+ 3,061 mm (6 mm decrease since 7:00 on September 3)	—
	Water level of Turbine Building	O.P.+ 2,736 mm (1 mm increase since 7:00 on September 3)	O.P.+ 2,972 mm (2 mm increase since 7:00 on September 3)	O.P.+ 2,954 mm (20 mm decrease since 7:00 on September 3)	O.P.+ 2,913 mm (2 mm increase since 7:00 on September 3)
	Water level of Reactor Building	O.P.+ 3,926 mm (15 mm decrease since 7:00 on September 3)	O.P.+ 3,041 mm (9 mm decrease since 7:00 on September 3)	O.P.+ 3,014 mm (17 mm decrease since 7:00 on September 3)	O.P.+ 2,911 mm (3 mm increase since 7:00 on September 3)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,562 mm (Increase from initial level:4,779 mm, 3 mm increase since 7:00 on September 3) O.P.+ 2,217 mm (Increase from initial level:2,943 mm, 86 mm increase since 7:00 on September 3) O.P.+ 4,266 mm (Water level from floor:470 mm, No change since 7:00 on September 3)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 11:19 on September 3)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:38 on August 24)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 16:33 on August 27 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* Transfer of accumulated water at the basement of Unit 2 Turbine Building to Unit 3 Turbine Building was started at 10:18 AM on August 27 and suspended at 10:10 AM on September 3. Later, water transfer to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) was started at 11:19 AM on the same day. - From 3:55 PM on August 31 to 12:53 PM on September 3, we transferred water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building. The water transfer has started at 2:56 PM on the same day. - From 1:11 PM to 2:35 PM on September 3, transfer of accumulated water in Unit 2 vertical shaft to Unit 2 Turbine Building was conducted.				

※ For quick publication of the data of water level, values are provided as reference values.