

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on September 4)**

Water Level of the accumulated water (at 16:00 on September 4)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,976 mm (29 mm increase since 7:00 on September 4)	O.P.+ 3,035 mm (8 mm decrease since 7:00 on September 4)	—
	Water level of Turbine Building	O.P.+ 2,742 mm (3 mm increase since 7:00 on September 4)	O.P.+ 2,984 mm (24 mm increase since 7:00 on September 4)	O.P.+ 2,893 mm (19 mm decrease since 7:00 on September 4)	O.P.+ 2,892 mm (10 mm decrease since 7:00 on September 4)
	Water level of Reactor Building	O.P.+ 3,889 mm (18 mm decrease since 7:00 on September 4)	O.P.+ 3,033 mm (No change since 7:00 on September 4)	O.P.+ 2,946 mm (26 mm decrease since 7:00 on September 4)	O.P.+ 2,903 mm (1 mm decrease since 7:00 on September 4)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,571 mm (Increase from initial level:4,788 mm, 4 mm increase since 7:00 on September 4) O.P.+ 2,737 mm (Increase from initial level:3,463 mm, 241 mm increase since 7:00 on September 4) O.P.+ 4,267 mm (Water level from floor:471 mm, No change since 7:00 on September 4)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer Completed (From 11:19 on September 3 to 9:44 on September 4)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:38 on August 24)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:20 on September 4   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* The second cesium absorption apparatus was stopped at 8:24 on September 4 due to a filter cleaning. After completion of it, it was restarted at 12:50. We confirmed normal flow at 13:20. * Water transfer was done from the well point of Unit 2 turbine building to Unit 2 turbine building from 14:56 September 3 to 12:55 September 4. We restarted it at 14:21. * Water transfer from the vertical duct B to Unit 2 turbine building from 13:02 to 14:05 on September 4				

※ For quick publication of the data of water level, values are provided as reference values.