Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on September 6)

		Unit 1	Unit 2	Unit 3	Unit 4	
Water Level of the accumulated water (at 7:00 on September 6)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,106 mm (44 mm increase since 16:00 on September 5)	O.P.+ 2,982 mm (20 mm decrease since 16:00 on September 5)	_	
	Water level of Turbine Building	O.P.+ 2,749 mm (2 mm increase since 16:00 on September 5)	O.P.+ 3,097 mm (38 mm increase since 16:00 on September 5)	O.P.+ 2,821 mm (25 mm decrease since 16:00 on September 5)	O.P.+ 2,845 mm (19 mm decrease since 16:00 on September 5)	
	Water level of Reactor Building	O.P.+ 3,860 mm (6 mm decrease since 16:00 on September 5)	O.P.+ 3,142 mm (37 mm increase since 16:00 on September 5)	O.P.+ 2,869 mm (26 mm decrease since 16:00 on September 5)	O.P.+ 2,871 mm (13 mm decrease since 16:00 on September 5)	
	Water level of each building in the Centralized Radiation Waste	Process Main Building	O.P.+ 3,584 mm (Increase from initial level:4,801 mm, 4 mm increase since 16:00 on September 5)			
		High Temperature Incinerator Building	O.P.+ 2,766 mm (Increase from initial level:3,492 mm, 19 mm increase since 16:00 on September 5)			
	Treatment Facility	On-site Bunker Building	O.P.+ 4,266 mm (Water level from floor:470 mm, No change since 16:00 on September 5)			
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4	
		_	_	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:38 on August 24)		
		Unit 5 and 6				
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:20 on September 4 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance				
Notes		On 2:07 PM on September 5, we started transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive ump-up by drain facility) to the Unit 2 Turbine Building.				
* For quick publication of the data of water level, values are provided as reference values						