

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on September 6)**

Water Level of the accumulated water (at 16:00 on September 6)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,132 mm (26 mm increase since 7:00 on September 6)	O.P.+ 2,970 mm (12 mm decrease since 7:00 on September 6)	—
	Water level of Turbine Building	O.P.+ 2,750 mm (1 mm increase since 7:00 on September 6)	O.P.+ 3,119 mm (22 mm increase since 7:00 on September 6)	O.P.+ 2,805 mm (16 mm decrease since 7:00 on September 6)	O.P.+ 2,833 mm (12 mm decrease since 7:00 on September 6)
	Water level of Reactor Building	O.P.+ 3,861 mm (1 mm increase since 7:00 on September 6)	O.P.+ 3,165 mm (23 mm increase since 7:00 on September 6)	O.P.+ 2,856 mm (13 mm decrease since 7:00 on September 6)	O.P.+ 2,862 mm (9 mm decrease since 7:00 on September 6)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,587 mm (Increase from initial level:4,804 mm, 3 mm increase since 7:00 on September 6) O.P.+ 2,781 mm (Increase from initial level:3,507 mm, 15 mm increase since 7:00 on September 6) O.P.+ 4,267 mm (Water level from floor:471 mm, 1 mm increase since 7:00 on September 6)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:38 on August 24)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building Temporary Tank Transfer Completed (From 10:00 on September 6 to 15:00 on September 6)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:20 on September 4   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* Water transfer was done from 14:07 September 5 to 12:52 September 6 from the well points at the east side of the Unit 2 turbine building to the Unit 2 turbine building. It was restarted at 13:40 September 6. * Water transfer was done from 12:57 to 13:22 September 6 from the virtical duct of Unit 2 to Unit 2 turbine building.				

For quick publication of the data of water level, values are provided as reference values.