

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on September 10)**

Water Level of the accumulated water (at 16:00 on September 10)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,092 mm (26 mm decrease since 7:00 on September 10)	O.P.+ 2,961 mm (13 mm increase since 7:00 on September 10)	—
	Water level of Turbine Building	O.P.+ 2,765 mm (1 mm increase since 7:00 on September 10)	O.P.+ 3,083 mm (21 mm decrease since 7:00 on September 10)	O.P.+ 2,861 mm (11 mm increase since 7:00 on September 10)	O.P.+ 2,791 mm (9 mm increase since 7:00 on September 10)
	Water level of Reactor Building	O.P.+ 3,914 mm (5 mm decrease since 7:00 on September 10)	O.P.+ 3,155 mm (16 mm decrease since 7:00 on September 10)	O.P.+ 2,910 mm (10 mm increase since 7:00 on September 10)	O.P.+ 2,792 mm (5 mm increase since 7:00 on September 10)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,621 mm (Increase from initial level:4,838 mm, 2 mm increase since 7:00 on September 10) O.P.+ 2,579 mm (Increase from initial level:3,305 mm, 44 mm decrease since 7:00 on September 10) O.P.+ 4,267 mm (Water level from floor:471 mm, No change since 7:00 on September 10)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:09 on September 8)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:26 on September 8)	—
		Unit 5 and 6			
		Unit 6 Reactor Building Temporary Tank	Transfer Completed	(From 10:00 on September 10 to 15:00 on September 10)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:20 on September 4 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* Since 13:33 Sep 7, water transfer has been implemented from the well points (drainage equipment that vacuum up ground water) at the east side of Unit 2 turbine building to the Unit 2 turbine building.				

For quick publication of the data of water level, values are provided as reference values.