

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on September 11)**

Water Level of the accumulated water (at 7:00 on September 11)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,048 mm (44 mm decrease since 16:00 on September 10)	O.P.+ 2,973 mm (12 mm increase since 16:00 on September 10)	—
	Water level of Turbine Building	O.P.+ 2,767 mm (2 mm increase since 16:00 on September 10)	O.P.+ 3,046 mm (37 mm decrease since 16:00 on September 10)	O.P.+ 2,877 mm (16 mm increase since 16:00 on September 10)	O.P.+ 2,803 mm (12 mm increase since 16:00 on September 10)
	Water level of Reactor Building	O.P.+ 3,905 mm (9 mm decrease since 16:00 on September 10)	O.P.+ 3,119 mm (36 mm decrease since 16:00 on September 10)	O.P.+ 2,926 mm (16 mm increase since 16:00 on September 10)	O.P.+ 2,802 mm (10 mm increase since 16:00 on September 10)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,628 mm (Increase from initial level:4,845 mm, 7 mm increase since 16:00 on September 10) O.P.+ 2,511 mm (Increase from initial level:3,237 mm, 68 mm decrease since 16:00 on September 10) O.P.+ 4,267 mm (Water level from floor:471 mm, No change since 16:00 on September 10)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:09 on September 8)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:26 on September 8)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:20 on September 4 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.