

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on September 11)**

Water Level of the accumulated water (at 16:00 on September 11)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,022 mm (26 mm decrease since 7:00 on September 11)	O.P.+ 2,984 mm (11 mm increase since 7:00 on September 11)	—
	Water level of Turbine Building	O.P.+ 2,768 mm (1 mm increase since 7:00 on September 11)	O.P.+ 3,024 mm (22 mm decrease since 7:00 on September 11)	O.P.+ 2,889 mm (12 mm increase since 7:00 on September 11)	O.P.+ 2,812 mm (9 mm increase since 7:00 on September 11)
	Water level of Reactor Building	O.P.+ 3,897 mm (8 mm decrease since 7:00 on September 11)	O.P.+ 3,097 mm (22 mm decrease since 7:00 on September 11)	O.P.+ 2,941 mm (15 mm increase since 7:00 on September 11)	O.P.+ 2,811 mm (9 mm increase since 7:00 on September 11)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,631 mm (Increase from initial level:4,848 mm, 3 mm increase since 7:00 on September 11) O.P.+ 2,479 mm (Increase from initial level:3,205 mm, 32 mm decrease since 7:00 on September 11) O.P.+ 4,267 mm (Water level from floor:471 mm, No change since 7:00 on September 11)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:09 on September 8)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:26 on September 8)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on September 11 to 15:00 on September 11)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:20 on September 4 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	– Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.