

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on September 12)**

Water Level of the accumulated water (at 16:00 on September 12)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,956 mm (25 mm decrease since 7:00 on September 12)	O.P.+ 3,006 mm (9 mm increase since 7:00 on September 12)	—
	Water level of Turbine Building	O.P.+ 2,771 mm (1 mm increase since 7:00 on September 12)	O.P.+ 2,969 mm (21 mm decrease since 7:00 on September 12)	O.P.+ 2,913 mm (9 mm increase since 7:00 on September 12)	O.P.+ 2,833 mm (9 mm increase since 7:00 on September 12)
	Water level of Reactor Building	O.P.+ 3,875 mm (9 mm decrease since 7:00 on September 12)	O.P.+ 3,044 mm (19 mm decrease since 7:00 on September 12)	O.P.+ 2,967 mm (10 mm increase since 7:00 on September 12)	O.P.+ 2,832 mm (8 mm increase since 7:00 on September 12)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,641 mm (Increase from initial level:4,858 mm, 5 mm increase since 7:00 on September 12) O.P.+ 2,490 mm (Increase from initial level:3,216 mm, 77 mm increase since 7:00 on September 12) O.P.+ 4,267 mm (Water level from floor:471 mm, 1 mm decrease since 7:00 on September 12)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:09 on September 8)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:26 on September 8)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on September 12 to 15:00 on September 12)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:00 on September 12 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* The second cesium absorption apparatus was stopped at 8:24 Sep 12 due to a filter cleaning. At 11:13, it was restarted since the cleaning was completed. At 12:00, we confirmed normal flow. * Since 13:33 Sep 7, water transfer has been implemented from the well points (drainage equipment that vacuum up ground water) at the east side of Unit 2 turbine building to the Unit 2 turbine building.				

※ For quick publication of the data of water level, values are provided as reference values.