

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on September 13)**

Water Level of the accumulated water (at 16:00 on September 13)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,897 mm (20 mm decrease since 7:00 on September 13)	O.P.+ 3,023 mm (2 mm increase since 7:00 on September 13)	—
	Water level of Turbine Building	O.P.+ 2,775 mm (1 mm increase since 7:00 on September 13)	O.P.+ 2,918 mm (18 mm decrease since 7:00 on September 13)	O.P.+ 2,939 mm (9 mm increase since 7:00 on September 13)	O.P.+ 2,855 mm (9 mm increase since 7:00 on September 13)
	Water level of Reactor Building	O.P.+ 3,853 mm (5 mm decrease since 7:00 on September 13)	O.P.+ 2,994 mm (20 mm decrease since 7:00 on September 13)	O.P.+ 2,994 mm (11 mm increase since 7:00 on September 13)	O.P.+ 2,852 mm (8 mm increase since 7:00 on September 13)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,649 mm (Increase from initial level:4,866 mm, 3 mm increase since 7:00 on September 13) O.P.+ 2,366 mm (Increase from initial level:3,092 mm, 40 mm decrease since 7:00 on September 13) O.P.+ 4,268 mm (Water level from floor:472 mm, 1 mm increase since 7:00 on September 13)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:09 on September 8)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:26 on September 8)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on September 13 to 13:00 on September 13)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:00 on September 12 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	– Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.