

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on September 17)**

Water Level of the accumulated water (at 7:00 on September 17)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,777 mm (14 mm decrease since 16:00 on September 16)	O.P.+ 3,140 mm (20 mm increase since 16:00 on September 16)	—
	Water level of Turbine Building	O.P.+ 2,826 mm (13 mm increase since 16:00 on September 16)	O.P.+ 2,818 mm (11 mm decrease since 16:00 on September 16)	O.P.+ 3,055 mm (14 mm increase since 16:00 on September 16)	O.P.+ 2,954 mm (19 mm increase since 16:00 on September 16)
	Water level of Reactor Building	O.P.+ 4,050 mm (35 mm increase since 16:00 on September 16)	O.P.+ 2,893 mm (24 mm decrease since 16:00 on September 16)	O.P.+ 3,123 mm (20 mm increase since 16:00 on September 16)	O.P.+ 2,948 mm (16 mm increase since 16:00 on September 16)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,679 mm (Increase from initial level:4,896 mm, 3 mm increase since 16:00 on September 16) O.P.+ 1,920 mm (Increase from initial level:2,646 mm, 71 mm decrease since 16:00 on September 16) O.P.+ 4,271 mm (Water level from floor:475 mm, No change since 16:00 on September 16)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:09 on September 8)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:26 on September 8)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:00 on September 12   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.