

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on September 17)**

Water Level of the accumulated water (at 16:00 on September 17)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,802 mm (25 mm increase since 7:00 on September 17)	O.P.+ 3,129 mm (11 mm decrease since 7:00 on September 17)	—
	Water level of Turbine Building	O.P.+ 2,831 mm (5 mm increase since 7:00 on September 17)	O.P.+ 2,838 mm (20 mm increase since 7:00 on September 17)	O.P.+ 3,032 mm (23 mm decrease since 7:00 on September 17)	O.P.+ 2,964 mm (10 mm increase since 7:00 on September 17)
	Water level of Reactor Building	O.P.+ 4,056 mm (6 mm increase since 7:00 on September 17)	O.P.+ 2,891 mm (2 mm decrease since 7:00 on September 17)	O.P.+ 3,108 mm (15 mm decrease since 7:00 on September 17)	O.P.+ 2,957 mm (9 mm increase since 7:00 on September 17)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,683 mm (Increase from initial level:4,900 mm, 4 mm increase since 7:00 on September 17) O.P.+ 1,900 mm (Increase from initial level:2,626 mm, 20 mm decrease since 7:00 on September 17) O.P.+ 4,270 mm (Water level from floor:474 mm, 1 mm decrease since 7:00 on September 17)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Transfer Completed (From 10:09 on September 8 to 9:42 on September 17)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:37 on September 17)	—
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:00 on September 12   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* From 10:26 on September 8 to 10:06 on September 17, we transferred water from the basement of the Unit 3 Turbine Building to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) (temporary stopped transferring to change the number of pumps from 1 to 2). * Water transfer is done from the well point of Unit 2 turbine building to Unit 2 turbine building from 13:33 September 7.				

※ For quick publication of the data of water level, values are provided as reference values.