## Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on September 18)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on September 18)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,885 mm (30 mm increase since 7:00 on September 18)	O.P.+ 3,100 mm (9 mm decrease since 7:00 on September 18)	_
	Water level of Turbine Building	O.P.+ 2,848 mm (6 mm increase since 7:00 on September 18)	O.P.+ 2,910 mm (24 mm increase since 7:00 on September 18)	O.P.+ 2,963 mm (22 mm decrease since 7:00 on September 18)	O.P.+ 2,952 mm (9 mm decrease since 7:00 on September 18)
	Water level of Reactor Building	O.P.+ 4,063 mm (3 mm increase since 7:00 on September 18)	O.P.+ 2,965 mm (32 mm increase since 7:00 on September 18)	O.P.+ 3,032 mm (24 mm decrease since 7:00 on September 18)	O.P.+ 2,952 mm (6 mm decrease since 7:00 on September 18)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building	O.P.+ 3,696 mm (Increase from initial level:4,913 mm, 9 mm increase since 7:00 on September 18)		
		High Temperature Incinerator Building	O.P.+ 1,955 mm (Increase from initial level:2,681 mm, 24 mm increase since 7:00 on September 18)		
		On-site Bunker Building	O.P.+ 4,270 mm (Water level from floor:474 mm, No change since 7:00 on September 18)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		_	_	Basement of Unit 3 Turbine Building  →Centralized Radiation Waste  Treatment Facility (High  Temperature Incinerator Building)  Currently being transferred  (Since 10:37 on September 17)	_
		Unit 5 and 6			
		_			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:00 on September 12 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	Since 13:33 Sep 7, water transfer has been implemented from the well points (drainage equipment that vacuum up ground water) at the east side of Unit 2 turbine building to the nit 2 turbine building.				
* For quick publication of the data of water level, values are provided as reference values					