

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on September 19)**

Water Level of the accumulated water (at 16:00 on September 19)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,957 mm (27 mm increase since 7:00 on September 19)	O.P.+ 3,071 mm (10 mm decrease since 7:00 on September 19)	—
	Water level of Turbine Building	O.P.+ 2,863 mm (6 mm increase since 7:00 on September 19)	O.P.+ 2,975 mm (25 mm increase since 7:00 on September 19)	O.P.+ 2,915 mm (17 mm decrease since 7:00 on September 19)	O.P.+ 2,926 mm (10 mm decrease since 7:00 on September 19)
	Water level of Reactor Building	O.P.+ 4,071 mm (3 mm increase since 7:00 on September 19)	O.P.+ 3,029 mm (25 mm increase since 7:00 on September 19)	O.P.+ 2,980 mm (19 mm decrease since 7:00 on September 19)	O.P.+ 2,932 mm (7 mm decrease since 7:00 on September 19)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,704 mm (Increase from initial level:4,921 mm, 4 mm increase since 7:00 on September 19) O.P.+ 2,159 mm (Increase from initial level:2,885 mm, 176 mm increase since 7:00 on September 19) O.P.+ 4,271 mm (Water level from floor:475 mm, No change since 7:00 on September 19)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:37 on September 17)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building Temporary Tank		Transfer Completed (From 10:00 on September 19 to 15:00 on September 19)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:00 on September 19   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* The second cesium absorption apparatus was stopped at 8:24 on September 19 due to a filter cleaning. After completion of it, it was restarted at 12:20. We confirmed normal flow at 13:00. * Water transfer is done from the well point of Unit 2 turbine building to Unit 2 turbine building from 13:33 September 7.				

For quick publication of the data of water level, values are provided as reference values.