

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on September 20)**

Water Level of the accumulated water (at 7:00 on September 20)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,002 mm (45 mm increase since 16:00 on September 19)	O.P.+ 3,056 mm (15 mm decrease since 16:00 on September 19)	—
	Water level of Turbine Building	O.P.+ 2,872 mm (9 mm increase since 16:00 on September 19)	O.P.+ 3,013 mm (38 mm increase since 16:00 on September 19)	O.P.+ 2,891 mm (24 mm decrease since 16:00 on September 19)	O.P.+ 2,906 mm (20 mm decrease since 16:00 on September 19)
	Water level of Reactor Building	O.P.+ 4,070 mm (1 mm decrease since 16:00 on September 19)	O.P.+ 3,061 mm (32 mm increase since 16:00 on September 19)	O.P.+ 2,950 mm (30 mm decrease since 16:00 on September 19)	O.P.+ 2,917 mm (15 mm decrease since 16:00 on September 19)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,708 mm (Increase from initial level:4,925 mm, 4 mm increase since 16:00 on September 19) O.P.+ 2,169 mm (Increase from initial level:2,895 mm, 10 mm increase since 16:00 on September 19) O.P.+ 4,271 mm (Water level from floor:475 mm, No change since 16:00 on September 19)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:37 on September 17)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:00 on September 19 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.