

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on September 25)**

Water Level of the accumulated water (at 7:00 on September 25)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,246 mm (43 mm decrease since 16:00 on September 24)	O.P.+ 2,928 mm (12 mm increase since 16:00 on September 24)	—
	Water level of Turbine Building	O.P.+ 2,939 mm (7 mm increase since 16:00 on September 24)	O.P.+ 3,224 mm (37 mm decrease since 16:00 on September 24)	O.P.+ 2,818 mm (47 mm increase since 16:00 on September 24)	O.P.+ 2,764 mm (3 mm decrease since 16:00 on September 24)
	Water level of Reactor Building	O.P.+ 4,058 mm (4 mm increase since 16:00 on September 24)	O.P.+ 3,295 mm (33 mm decrease since 16:00 on September 24)	O.P.+ 2,865 mm (50 mm increase since 16:00 on September 24)	O.P.+ 2,789 mm (15 mm decrease since 16:00 on September 24)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,739 mm (Increase from initial level:4,956 mm, 4 mm increase since 16:00 on September 24) O.P.+ 2,375 mm (Increase from initial level:3,101 mm, 51 mm decrease since 16:00 on September 24) O.P.+ 4,276 mm (Water level from floor:480 mm, No change since 16:00 on September 24)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:56 on September 24)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:22 on September 24)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:00 on September 19   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.