

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on September 26)**

|  |  | Unit 1  | Unit 2  | Unit 3   | Unit 4   |
|--|--|---|---|--|--|
| Water Level of the accumulated water<br>(at 16:00 on September 26) | Water level of Vertical Shaft  | Unmeasurable due to drawdown of water level<br>(Less than O.P.+ 850 mm)                   | O.P.+ 3,168 mm<br>(20 mm decrease since 7:00 on September 26)   | O.P.+ 2,966 mm<br>(11 mm increase since 7:00 on September 26)  | —  |
|  | Water level of Turbine Building  | O.P.+ 2,954 mm<br>(4 mm increase since 7:00 on September 26)                              | O.P.+ 3,158 mm<br>(16 mm decrease since 7:00 on September 26)   | O.P.+ 2,865 mm<br>(12 mm increase since 7:00 on September 26)  | O.P.+ 2,795 mm<br>(9 mm increase since 7:00 on September 26) |
|  | Water level of Reactor Building  | O.P.+ 4,075 mm<br>(15 mm increase since 7:00 on September 26)                             | O.P.+ 3,232 mm<br>(21 mm decrease since 7:00 on September 26)   | O.P.+ 2,918 mm<br>(12 mm increase since 7:00 on September 26)  | O.P.+ 2,798 mm<br>(6 mm increase since 7:00 on September 26) |
|  | Water level of each building in the Centralized Radiation Waste Treatment Facility   | Process Main Building<br>High Temperature Incinerator Building<br>On-site Bunker Building | O.P.+ 3,747 mm (Increase from initial level:4,964 mm, 2 mm increase since 7:00 on September 26)<br>O.P.+ 2,383 mm (Increase from initial level:3,109 mm, 79 mm increase since 7:00 on September 26)<br>O.P.+ 4,278 mm (Water level from floor:482 mm, No change since 7:00 on September 26) |  |  |
| Situation of transfer of the accumulated water                     |  | Unit 1  | Unit 2  | Unit 3   | Unit 4   |
|  |  | —   | Basement of Unit 2 Turbine Building<br>→Basement of Unit 3 Turbine Building<br>Currently being transferred<br>(Since 9:56 on September 24)  | Basement of Unit 3 Turbine Building<br>→Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building)<br>Currently being transferred<br>(Since 10:22 on September 24) | —  |
|  |  | Unit 5 and 6  |   |  |  |
| Operation condition of water treatment facility                    | Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended<br>2nd Cesium Adsorption Apparatus (Sarry): Since 11:52 on September 26 In operation<br>Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance<br>Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance  |   |   |  |  |
| Notes  | * Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building. * Due to filter cleaning, we temporary stoped the 2nd Cesium Adsorption Apparatus (Sarry) at 8:23 AM on September 26. Activating the device at 11:16 A.M on the same day, after cleaing process ended, it reached to normal flow at 11:52 A.M on the same day. |   |   |  |  |

For quick publication of the data of water level, values are provided as reference values.