

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on September 27)**

| | | | | | |
|--|---|---|---|--|--|
| Water Level of the accumulated water (at 16:00 on September 27) | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 3,111 mm (24 mm decrease since 7:00 on September 27) | O.P.+ 2,993 mm (9 mm increase since 7:00 on September 27) | — |
| | Water level of Turbine Building | O.P.+ 2,965 mm (4 mm increase since 7:00 on September 27) | O.P.+ 3,109 mm (18 mm decrease since 7:00 on September 27) | O.P.+ 2,891 mm (9 mm increase since 7:00 on September 27) | O.P.+ 2,819 mm (9 mm increase since 7:00 on September 27) |
| | Water level of Reactor Building | O.P.+ 4,061 mm (11 mm decrease since 7:00 on September 27) | O.P.+ 3,178 mm (17 mm decrease since 7:00 on September 27) | O.P.+ 2,944 mm (7 mm increase since 7:00 on September 27) | O.P.+ 2,818 mm (9 mm increase since 7:00 on September 27) |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building High Temperature Incinerator Building On-site Bunker Building | O.P.+ 3,752 mm (Increase from initial level:4,969 mm, 2 mm increase since 7:00 on September 27) O.P.+ 2,291 mm (Increase from initial level:3,017 mm, 35 mm decrease since 7:00 on September 27) O.P.+ 4,277 mm (Water level from floor:481 mm, No change since 7:00 on September 27) | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | | — | Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:56 on September 24) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:22 on September 24) | — |
| | | Unit 5 and 6 | | | |
| | | | | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 11:52 on September 26 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | |
| Notes | * Water transfer is done from the well point at the east side of Unit 2 turbine building to Unit 2 turbine building from 13:33 September 7. | | | | |

For quick publication of the data of water level, values are provided as reference values.