Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on September 30)

		Unit 1	Unit 2	Unit 3	Unit 4	
Water Level of the accumulated water (at 7:00 on September 30)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,969 mm (32 mm decrease since 16:00 on September 29)	O.P.+ 3,051 mm (12 mm increase since 16:00 on September 29)		
	Water level of Turbine Building	O.P.+ 2,988 mm (4 mm increase since 16:00 on September 29)	O.P.+ 2,985 mm (27 mm decrease since 16:00 on September 29)	O.P.+ 2,958 mm (15 mm increase since 16:00 on September 29)	O.P.+ 2,878 mm (14 mm increase since 16:00 on September 29)	
	Water level of Reactor Building	O.P.+ 3,943 mm (28 mm decrease since 16:00 on September 29)	O.P.+ 3,061 mm (24 mm decrease since 16:00 on September 29)	O.P.+ 3,017 mm (17 mm increase since 16:00 on September 29)	O.P.+ 2,874 mm (12 mm increase since 16:00 on September 29)	
	Water level of each building in the Centralized Radiation Waste	Process Main Building	O.P.+ 3,765 mm (Increase from initial level:4,982 mm, 4 mm increase since 16:00 on September 29)			
		High Temperature Incinerator Building	O.P.+ 2,068 mm (Increase from initial level:2,794 mm, 51 mm decrease since 16:00 on September 29)			
	Treatment Facility	On-site Bunker Building	O.P.+ 4,277 mm (Water level from floor:481 mm, No change since 16:00 on September 29)			
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4	
		_	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:56 on September 24)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:22 on September 24)	1	
		L L Unit 5 and 6				
		_				
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 11:52 on September 26 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance				
Notes		Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building oactive pump-up by drain facility) to the Unit 2 Turbine Building.				
* For quick publication of the data of water level, values are provided as reference values						