Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on October 1)

| | | Unit 1 | Unit 2 | Unit 3 | Unit 4 | |
|---|--|--|---|--|--|--|
| Water Level of the accumulated water (at 16:00 on October 1) | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 2,909 mm (15 mm decrease since 7:00 on October 1) | O.P.+ 3,084 mm (9 mm increase since 7:00 on October 1) | _ | |
| | Water level of Turbine Building | O.P.+ 2,729 mm (3 mm increase since 7:00 on October 1) | O.P.+ 2,933 mm (14 mm decrease since 7:00 on October 1) | O.P.+ 2,989 mm (7 mm increase since 7:00 on October 1) | O.P.+ 2,908 mm (8 mm increase since 7:00 on October 1) | |
| | Water level of Reactor Building | O.P.+ 3,894 mm (9 mm decrease since 7:00 on October 1) | O.P.+ 3,010 mm (11 mm decrease since 7:00 on October 1) | O.P.+ 3,052 mm (8 mm increase since 7:00 on October 1) | O.P.+ 2,905 mm (9 mm increase since 7:00 on October 1) | |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building | O.P.+ 3,773 mm (Increase from initial level:4,990 mm, 3 mm increase since 7:00 on October 1) | | | |
| | | High Temperature Incinerator Building | O.P.+ 1,961 mm (Increase from initial level:2,687 mm, 29 mm decrease since 7:00 on October 1) | | | |
| | | On-site Bunker Building | O.P.+ 4,278 mm (Water level from floor:482 mm, 1 mm increase since 7:00 on October 1) | | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 | |
| | | _ | Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:56 on September 24) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:22 on September 24) | _ | |
| | | Unit 5 and 6 | | | | |
| | | | | | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 11:52 on September 26 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | | |
| Notes | * Water transfer is don | er transfer is done from the well point at the east side of Unit 2 turbine building to Unit 2 turibine building from 13:33 September 7. | | | | |
| For quick publication of the data of water level, values are provided as reference values | | | | | | |