

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on October 2)**

Water Level of the accumulated water (at 7:00 on October 2)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,882 mm (27 mm decrease since 16:00 on October 1)	O.P.+ 3,096 mm (12 mm increase since 16:00 on October 1)	—
	Water level of Turbine Building	O.P.+ 2,734 mm (5 mm increase since 16:00 on October 1)	O.P.+ 2,909 mm (24 mm decrease since 16:00 on October 1)	O.P.+ 3,006 mm (17 mm increase since 16:00 on October 1)	O.P.+ 2,923 mm (15 mm increase since 16:00 on October 1)
	Water level of Reactor Building	O.P.+ 3,884 mm (10 mm decrease since 16:00 on October 1)	O.P.+ 2,985 mm (25 mm decrease since 16:00 on October 1)	O.P.+ 3,070 mm (18 mm increase since 16:00 on October 1)	O.P.+ 2,919 mm (14 mm increase since 16:00 on October 1)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,775 mm (Increase from initial level:4,992 mm, 2 mm increase since 16:00 on October 1) O.P.+ 1,914 mm (Increase from initial level:2,640 mm, 47 mm decrease since 16:00 on October 1) O.P.+ 4,278 mm (Water level from floor:482 mm, No change since 16:00 on October 1)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:56 on September 24)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:22 on September 24)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 11:52 on September 26 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.