Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on October 2)

		Unit 1	Unit 2	Unit 3	Unit 4	
Water Level of the accumulated water (at 16:00 on October 2)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,871 mm (11 mm decrease since 7:00 on October 2)	O.P.+ 3,113 mm (17 mm increase since 7:00 on October 2)	_	
	Water level of Turbine Building	O.P.+ 2,740 mm (6 mm increase since 7:00 on October 2)	O.P.+ 2,899 mm (10 mm decrease since 7:00 on October 2)	O.P.+ 3,028 mm (22 mm increase since 7:00 on October 2)	O.P.+ 2,934 mm (11 mm increase since 7:00 on October 2)	
	Water level of Reactor Building	O.P.+ 3,944 mm (60 mm increase since 7:00 on October 2)	O.P.+ 2,997 mm (12 mm increase since 7:00 on October 2)	O.P.+ 3,099 mm (29 mm increase since 7:00 on October 2)	O.P.+ 2,935 mm (16 mm increase since 7:00 on October 2)	
	Water level of each building in the Centralized Radiation Waste	Process Main Building	O.P.+ 3,778 mm (Increase from initial level:4,995 mm, 3 mm increase since 7:00 on October 2)			
		High Temperature Incinerator Building	O.P.+ 1,887 mm (Increase from initial level:2,613 mm, 27 mm decrease since 7:00 on October 2)			
Treatment Facility		On-site Bunker Building	O.P.+ 4,278 mm (Water level from floor:482 mm, No change since 7:00 on October 2)			
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4	
		_	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:56 on September 24)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:22 on September 24)	-	
		Unit 5 and 6				
		_				
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 11:52 on September 26 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance				
Notes		Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pumpby drain facility) to the Unit 2 Turbine Building.				
* For quick publication of the data of water level, values are provided as reference values						