

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on October 4)**

Water Level of the accumulated water (at 16:00 on October 4)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,855 mm (28 mm increase since 7:00 on October 4)	O.P.+ 3,153 mm (7 mm decrease since 7:00 on October 4)	—
	Water level of Turbine Building	O.P.+ 2,778 mm (7 mm increase since 7:00 on October 4)	O.P.+ 2,884 mm (24 mm increase since 7:00 on October 4)	O.P.+ 3,050 mm (27 mm decrease since 7:00 on October 4)	O.P.+ 2,991 mm (7 mm increase since 7:00 on October 4)
	Water level of Reactor Building	O.P.+ 4,035 mm (5 mm decrease since 7:00 on October 4)	O.P.+ 2,940 mm (6 mm increase since 7:00 on October 4)	O.P.+ 3,128 mm (16 mm decrease since 7:00 on October 4)	O.P.+ 2,986 mm (9 mm increase since 7:00 on October 4)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,788 mm (Increase from initial level:5,005 mm, 2 mm increase since 7:00 on October 4) O.P.+ 1,929 mm (Increase from initial level:2,655 mm, 9 mm decrease since 7:00 on October 4) O.P.+ 4,279 mm (Water level from floor:483 mm, No change since 7:00 on October 4)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Transfer Completed (From 9:56 on September 24 to 9:30 on October 4)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:26 on October 4)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:33 on October 3   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	Facility (High Temperature Incinerator Building) by a pump. From October 4 10:26, we are transferring accumulated water from the basement of Unit 3 turbine building to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) by 2 pumps. * Water transfer is done from the well point at the east side of Unit 2 turbine building to Unit 2 turbine building from 13:33 September 7.				

※ For quick publication of the data of water level, values are provided as reference values.