

Revised Version

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on October 16)**

* The underlined part has corrected on October 17, 2013.

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on October 16)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,086 mm (66 mm increase since 7:00 on October 16)	O.P.+ 3,121 mm (43 mm increase since 7:00 on October 16)	—
	Water level of Turbine Building	O.P.+ 3,143 mm (180 mm increase since 7:00 on October 16)	O.P.+ 3,081 mm (56 mm increase since 7:00 on October 16)	O.P.+ 3,025 mm (56 mm increase since 7:00 on October 16)	O.P.+ 2,906 mm (23 mm increase since 7:00 on October 16)
	Water level of Reactor Building	O.P.+ 4,465 mm (303 mm increase since 7:00 on October 16)	O.P.+ 3,179 mm (77 mm increase since 7:00 on October 16)	<u>O.P.+ 3,126 mm*</u> (133 mm increase since 7:00 on October 16)	O.P.+ 2,963 mm (45 mm increase since 7:00 on October 16)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,853 mm (Increase from initial level:5,070 mm, 2 mm increase since 7:00 on October 16) O.P.+ 2,952 mm (Increase from initial level:3,678 mm, 46 mm increase since 7:00 on October 16) O.P.+ 4,279 mm (Water level from floor:483 mm, 1 mm increase since 7:00 on October 16)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:20 on October 10)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:26 on October 4)	—
		Unit 5 and 6 —			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:15 on October 10 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.