

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on October 17)**

Water Level of the accumulated water (at 7:00 on October 17)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,127 mm (41 mm increase since 16:00 on October 16)	O.P.+ 3,144 mm (23 mm increase since 16:00 on October 16)	—
	Water level of Turbine Building	O.P.+ 3,188 mm (45 mm increase since 16:00 on October 16)	O.P.+ 3,116 mm (35 mm increase since 16:00 on October 16)	O.P.+ 3,036 mm (11 mm increase since 16:00 on October 16)	O.P.+ 2,940 mm (34 mm increase since 16:00 on October 16)
	Water level of Reactor Building	O.P.+ 4,619 mm (154 mm increase since 16:00 on October 16)	O.P.+ 3,192 mm (13 mm increase since 16:00 on October 16)	O.P.+ 3,107 mm (19 mm decrease since 16:00 on October 16)	O.P.+ 2,947 mm (16 mm decrease since 16:00 on October 16)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,855 mm (Increase from initial level:5,072 mm, 2 mm increase since 16:00 on October 16) O.P.+ 3,042 mm (Increase from initial level:3,768 mm, 90 mm increase since 16:00 on October 16) O.P.+ 4,280 mm (Water level from floor:484 mm, 1 mm increase since 16:00 on October 16)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:20 on October 10)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:26 on October 4)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 7:27 on October 17   Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building. However, since water was confirmed to be overflowed from the upper side of the temporary notch tank, which receives the pumped up water, at around 7:40 AM on October 17, we stopped pumping up of water at 7:43 AM. * At 7:27 AM on October 17, we temporarily stopped the Second Cesium Adsorption Apparatus (SARRY) for vessel replacement.				

※ For quick publication of the data of water level, values are provided as reference values.