

Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on October 17)

Water Level of the accumulated water (at 16:00 on October 17)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,138 mm (11 mm increase since 7:00 on October 17)	O.P.+ 3,154 mm (10 mm increase since 7:00 on October 17)	—
	Water level of Turbine Building	O.P.+ 3,207 mm (19 mm increase since 7:00 on October 17)	O.P.+ 3,125 mm (9 mm increase since 7:00 on October 17)	O.P.+ 3,039 mm (3 mm increase since 7:00 on October 17)	O.P.+ 2,956 mm (16 mm increase since 7:00 on October 17)
	Water level of Reactor Building	O.P.+ 4,637 mm (18 mm increase since 7:00 on October 17)	O.P.+ 3,202 mm (10 mm increase since 7:00 on October 17)	O.P.+ 3,116 mm (9 mm increase since 7:00 on October 17)	O.P.+ 2,953 mm (6 mm increase since 7:00 on October 17)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,858 mm (Increase from initial level:5,075 mm, 3 mm increase since 7:00 on October 17) O.P.+ 3,490 mm (Increase from initial level:4,216 mm, 448 mm increase since 7:00 on October 17) O.P.+ 4,281 mm (Water level from floor:485 mm, 1 mm increase since 7:00 on October 17)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:20 on October 10)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:26 on October 4)	—
		Unit 5 and 6			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 7:27 on October 17 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building. However, since water was confirmed to be overflowed from the upper side of the temporary notch tank, which receives the pumped up water, at around 7:40 AM on October 17, we stopped pumping up of water at 7:43 AM. * At 7:27 AM on October 17, we temporarily stopped the Second Cesium Adsorption Apparatus (SARRY) for vessel replacement.				

For quick publication of the data of water level, values are provided as reference values.