

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on October 24)**

Water Level of the accumulated water (at 16:00 on October 24)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,347 mm (29 mm decrease since 7:00 on October 24)	O.P.+ 3,364 mm (27 mm increase since 7:00 on October 24)	—
	Water level of Turbine Building	O.P.+ 3,221 mm (17 mm increase since 7:00 on October 24)	O.P.+ 3,303 mm (24 mm decrease since 7:00 on October 24)	O.P.+ 3,260 mm (36 mm increase since 7:00 on October 24)	O.P.+ 3,141 mm (11 mm increase since 7:00 on October 24)
	Water level of Reactor Building	O.P.+ 4,799 mm (50 mm decrease since 7:00 on October 24)	O.P.+ 3,414 mm (23 mm decrease since 7:00 on October 24)	O.P.+ 3,349 mm (42 mm increase since 7:00 on October 24)	O.P.+ 3,122 mm (7 mm increase since 7:00 on October 24)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,069 mm (Increase from initial level:5,286 mm, 94 mm decrease since 7:00 on October 24) O.P.+ 3,376 mm (Increase from initial level:4,102 mm, 5 mm decrease since 7:00 on October 24) O.P.+ 4,288 mm (Water level from floor:492 mm, No change since 7:00 on October 24)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 17:39 on October 23)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:53 on October 22)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building Temporary Tank	Transfer Completed	(From 10:00 on October 24 to 15:00 on October 24)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:50 on October 23 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 17:52 on October 22 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

For quick publication of the data of water level, values are provided as reference values.