

Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on October 25)

| | | | | | |
|------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------|
| Water Level of the accumulated water (at 16:00 on October 25) | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 3,290 mm (5 mm decrease since 7:00 on October 25) | O.P.+ 3,401 mm (3 mm decrease since 7:00 on October 25) | — |
| | Water level of Turbine Building | O.P.+ 3,267 mm (18 mm increase since 7:00 on October 25) | O.P.+ 3,255 mm (4 mm decrease since 7:00 on October 25) | O.P.+ 3,282 mm (18 mm decrease since 7:00 on October 25) | O.P.+ 3,179 mm (14 mm increase since 7:00 on October 25) |
| | Water level of Reactor Building | O.P.+ 4,751 mm (16 mm decrease since 7:00 on October 25) | O.P.+ 3,362 mm (15 mm decrease since 7:00 on October 25) | O.P.+ 3,388 mm (6 mm decrease since 7:00 on October 25) | O.P.+ 3,146 mm (10 mm increase since 7:00 on October 25) |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building High Temperature Incinerator Building On-site Bunker Building | O.P.+ 3,815 mm (Increase from initial level:5,032 mm, 72 mm decrease since 7:00 on October 25) O.P.+ 3,364 mm (Increase from initial level:4,090 mm, 5 mm decrease since 7:00 on October 25) O.P.+ 4,289 mm (Water level from floor:493 mm, No change since 7:00 on October 25) | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | | — | Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:58 on October 25) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:53 on October 22) | — |
| | | Unit 5 and 6 | | | |
| | | — | | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 9:50 on October 23 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 17:52 on October 22 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | |
| Notes | *From Oct. 23, 17:12 to Oct. 25, 10:17, we started transferring the accumulated water from Unit 2 Turbine Building to Unit 3 Turbine Building. 10:58 on the same day, the transfer to the Central Radioactive Waste Treatment Facility Process Main Building was started. *Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building. | | | | |

※ For quick publication of the data of water level, values are provided as reference values.