## Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on October 29)

		Unit 1	Unit 2	Unit 3	Unit 4	
Water Level of the accumulated water (at 7:00 on October 29)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,265 mm (16 mm decrease since 16:00 on October 28)	O.P.+ 3,314 mm (17 mm decrease since 16:00 on October 28)	_	
	Water level of Turbine Building	O.P.+ 3,417 mm (22 mm increase since 16:00 on October 28)	O.P.+ 3,232 mm (14 mm decrease since 16:00 on October 28)	O.P.+ 3,131 mm (27 mm decrease since 16:00 on October 28)	O.P.+ 3,138 mm (14 mm decrease since 16:00 on October 28)	
	Water level of Reactor Building	O.P.+ 4,594 mm (45 mm decrease since 16:00 on October 28)	O.P.+ 3,324 mm (11 mm decrease since 16:00 on October 28)	O.P.+ 3,227 mm (24 mm decrease since 16:00 on October 28)	O.P.+ 3,132 mm (13 mm decrease since 16:00 on October 28)	
	Water level of each building in the Centralized Radiation Waste	Process Main Building	O.P.+ 3,864 mm (Increase from initial level:5,081 mm, 13 mm increase since 16:00 on October 28)			
		High Temperature Incinerator Building	O.P.+ 3,580 mm (Increase from initial level:4,306 mm, 10 mm decrease since 16:00 on October 28)			
Treatment Facility		On-site Bunker Building	O.P.+ 4,290 mm (Water level from floor:494 mm, No change since 16:00 on October 28)			
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4	
		_	Basement of Unit 2 Turbine Building  →Centralized Radiation Waste  Treatment Facility (Process Main Building)  Currently being transferred  (Since 10:58 on October 25)	Basement of Unit 3 Turbine Building  →Centralized Radiation Waste  Treatment Facility (High  Temperature Incinerator Building)  Currently being transferred  (Since 14:53 on October 22)		
		Unit 5 and 6				
		_				
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:50 on October 23 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 11:55 on October 28 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance				
Notes		ince 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive ump-up by drain facility) to the Unit 2 Turbine Building.				
* For quick publication of the data of water level, values are provided as reference values						