

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on November 1)**

Water Level of the accumulated water (at 7:00 on November 1)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,190 mm (11 mm decrease since 16:00 on October 31)	O.P.+ 3,221 mm (18 mm decrease since 16:00 on October 31)	—
	Water level of Turbine Building	O.P.+ 3,252 mm (61 mm decrease since 16:00 on October 31)	O.P.+ 3,170 mm (9 mm decrease since 16:00 on October 31)	O.P.+ 3,031 mm (13 mm decrease since 16:00 on October 31)	O.P.+ 3,057 mm (17 mm decrease since 16:00 on October 31)
	Water level of Reactor Building	O.P.+ 4,399 mm (37 mm decrease since 16:00 on October 31)	O.P.+ 3,264 mm (9 mm decrease since 16:00 on October 31)	O.P.+ 3,119 mm (22 mm decrease since 16:00 on October 31)	O.P.+ 3,070 mm (13 mm decrease since 16:00 on October 31)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,958 mm (Increase from initial level:5,175 mm, 19 mm increase since 16:00 on October 31) O.P.+ 3,554 mm (Increase from initial level:4,280 mm, 10 mm decrease since 16:00 on October 31) O.P.+ 4,292 mm (Water level from floor:496 mm, 1 mm decrease since 16:00 on October 31)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building → Transfer Completed (From 10:14 on October 31 to 18:12 on October 31)	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:58 on October 25)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:53 on October 22)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:50 on October 23 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 11:55 on October 28 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	– Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.