## Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on November 1)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on November 1)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,187 mm (3 mm decrease since 7:00 on November 1)	O.P.+ 3,209 mm (12 mm decrease since 7:00 on November 1)	_
	Water level of Turbine Building	O.P.+ 3,264 mm (12 mm increase since 7:00 on November 1)	O.P.+ 3,166 mm (4 mm decrease since 7:00 on November 1)	O.P.+ 3,013 mm (18 mm decrease since 7:00 on November 1)	O.P.+ 3,044 mm (13 mm decrease since 7:00 on November 1)
	Water level of Reactor Building	O.P.+ 4,377 mm (22 mm decrease since 7:00 on November 1)	O.P.+ 3,258 mm (6 mm decrease since 7:00 on November 1)	O.P.+ 3,106 mm (13 mm decrease since 7:00 on November 1)	O.P.+ 3,062 mm (8 mm decrease since 7:00 on November 1)
	Water level of each building in the Centralized Radiation Waste	Process Main Building	O.P.+ 4,015 mm (Increase from initial level:5,232 mm, 57 mm increase since 7:00 on November 1)		
		High Temperature Incinerator Building	O.P.+ 3,554 mm (Increase from initial level:4,280 mm, No change since 7:00 on November 1)		
Treatment Fac		On-site Bunker Building	O.P.+ 4,293 mm (Water level from floor:497 mm, 1 mm increase since 7:00 on November 1)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		_	Basement of Unit 2 Turbine Building  →Centralized Radiation Waste  Treatment Facility (Process Main  Building)  Currently being transferred  (Since 10:58 on October 25)	Basement of Unit 3 Turbine Building  →Centralized Radiation Waste  Treatment Facility (High  Temperature Incinerator Building)  Currently being transferred  (Since 14:53 on October 22)	_
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on November 1 to 15:00 on November 1)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 14:00 on November 1 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 11:55 on October 28 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	• Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building. • At 9:05 AM on November 1, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) due to vessel replacement. After the replacement, the apparatus was restarted at 1:19 PM on the same day and the steady flow rate was achieved at 2:00 PM.				
W For quick publication of the data of water level, values are provided as reference values					