

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on November 5)**

Water Level of the accumulated water (at 16:00 on November 5)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,818 mm (8 mm decrease since 7:00 on November 5)	O.P.+ 3,339 mm (2 mm decrease since 7:00 on November 5)	—
	Water level of Turbine Building	O.P.+ 3,362 mm (7 mm increase since 7:00 on November 5)	O.P.+ 2,855 mm (7 mm decrease since 7:00 on November 5)	O.P.+ 3,196 mm (26 mm decrease since 7:00 on November 5)	O.P.+ 3,095 mm (13 mm increase since 7:00 on November 5)
	Water level of Reactor Building	O.P.+ 4,136 mm (25 mm decrease since 7:00 on November 5)	O.P.+ 2,956 mm (24 mm decrease since 7:00 on November 5)	O.P.+ 3,304 mm (12 mm decrease since 7:00 on November 5)	O.P.+ 3,082 mm (11 mm increase since 7:00 on November 5)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,041 mm (Increase from initial level:4,258 mm, 37 mm decrease since 7:00 on November 5) O.P.+ 3,499 mm (Increase from initial level:4,225 mm, 3 mm decrease since 7:00 on November 5) O.P.+ 4,297 mm (Water level from floor:501 mm, No change since 7:00 on November 5)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 11:05 on November 5)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:53 on October 22)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building Temporary Tank	Transfer Completed	(From 10:00 on November 5 to 15:00 on November 5)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 14:00 on November 1 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 11:55 on October 28 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*1 From 9:57 AM on November 2 to 9:38 AM on November 5, water transfer from Unit 2 Turbine Building to Unit 3 Turbine Building was conducted. Water transfer to the Central Radioactive Waste Treatment Facility (Process Main Building) was started at 11:05 AM on the same day. - Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

For quick publication of the data of water level, values are provided as reference values.