## Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on November 6)

		Unit 1	Unit 2	Unit 3	Unit 4	
Water Level of the accumulated water (at 7:00 on November 6)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,794 mm (24 mm decrease since 16:00 on November 5)	O.P.+ 3,309 mm (30 mm decrease since 16:00 on November 5)	_	
	Water level of Turbine Building	O.P.+ 3,374 mm (12 mm increase since 16:00 on November 5)	O.P.+ 2,835 mm (20 mm decrease since 16:00 on November 5)	O.P.+ 3,137 mm (59 mm decrease since 16:00 on November 5)	O.P.+ 3,098 mm (3 mm increase since 16:00 on November 5)	
	Water level of Reactor Building	O.P.+ 4,094 mm (42 mm decrease since 16:00 on November 5)	O.P.+ 2,935 mm (21 mm decrease since 16:00 on November 5)	O.P.+ 3,245 mm (59 mm decrease since 16:00 on November 5)	O.P.+ 3,091 mm (9 mm increase since 16:00 on November 5)	
	Water level of each building in the Centralized Radiation Waste	Process Main Building	O.P.+ 3,080 mm (Increase from initial level:4,297 mm, 39 mm increase since 16:00 on November 5)			
		High Temperature Incinerator Building	O.P.+ 3,490 mm (Increase from initial level:4,216 mm, 9 mm decrease since 16:00 on November 5)			
Treatment Facility		On-site Bunker Building	O.P.+ 4,297 mm (Water level from floor:501 mm, No change since 16:00 on November 5)			
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4	
		_	Basement of Unit 2 Turbine Building  →Centralized Radiation Waste  Treatment Facility (Process Main Building)  Currently being transferred  (Since 11:05 on November 5)	Basement of Unit 3 Turbine Building  →Centralized Radiation Waste  Treatment Facility (High  Temperature Incinerator Building)  Currently being transferred  (Since 14:53 on October 22)	_	
		Unit 5 and 6				
		_				
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 14:00 on November 1 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 11:55 on October 28 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance				
Notes		Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pumpby drain facility) to the Unit 2 Turbine Building.				
* For quick publication of the data of water level, values are provided as reference values						