

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on November 6)**

Water Level of the accumulated water (at 16:00 on November 6)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,781 mm (13 mm decrease since 7:00 on November 6)	O.P.+ 3,301 mm (8 mm decrease since 7:00 on November 6)	—
	Water level of Turbine Building	O.P.+ 3,380 mm (6 mm increase since 7:00 on November 6)	O.P.+ 2,823 mm (12 mm decrease since 7:00 on November 6)	O.P.+ 3,126 mm (11 mm decrease since 7:00 on November 6)	O.P.+ 3,093 mm (5 mm decrease since 7:00 on November 6)
	Water level of Reactor Building	O.P.+ 4,075 mm (19 mm decrease since 7:00 on November 6)	O.P.+ 2,927 mm (8 mm decrease since 7:00 on November 6)	O.P.+ 3,223 mm (22 mm decrease since 7:00 on November 6)	O.P.+ 3,088 mm (3 mm decrease since 7:00 on November 6)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,179 mm (Increase from initial level:4,396 mm, 99 mm increase since 7:00 on November 6) O.P.+ 3,431 mm (Increase from initial level:4,157 mm, 59 mm decrease since 7:00 on November 6) O.P.+ 4,299 mm (Water level from floor:503 mm, 2 mm increase since 7:00 on November 6)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 11:05 on November 5)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:27 on November 6)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on November 6 to 15:00 on November 6)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:12 on November 6   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 11:55 on October 28   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*1 From 14:53 on October 22 9:27 on November 6, water transfer from Unit 3 Turbine Building to Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) was conducted through two pumps. From 9:27 on November 6, a pump of the two was stopped and the transfer was continued. *2 The cesium adsorption apparatus was stopped at 10:12 on November 6 considering the ballance of the accumulated water. *3 Since 13:33 on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.