Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on November 7)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on November 7)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,745 mm (13 mm decrease since 7:00 on November 7)	O.P.+ 3,305 mm (1 mm decrease since 7:00 on November 7)	_
	Water level of Turbine Building	O.P.+ 3,399 mm (7 mm increase since 7:00 on November 7)	O.P.+ 2,793 mm (11 mm decrease since 7:00 on November 7)	O.P.+ 3,102 mm (9 mm decrease since 7:00 on November 7)	O.P.+ 3,077 mm (6 mm decrease since 7:00 on November 7)
	Water level of Reactor Building	O.P.+ 4,026 mm (17 mm decrease since 7:00 on November 7)	O.P.+ 2,903 mm (8 mm decrease since 7:00 on November 7)	O.P.+ 3,197 mm (9 mm decrease since 7:00 on November 7)	O.P.+ 3,077 mm (4 mm decrease since 7:00 on November 7)
	Water level	Process Main Building	O.P.+ 3,563 mm (Increase from initial level:4,780 mm, 155 mm increase since 7:00 on November 7)		
	of each building in the Centralized Radiation Waste	High Temperature Incinerator Building	O.P.+ 3,449 mm (Increase from initial level:4,175 mm, 156 mm increase since 7:00 on November 7)		
	Treatment Facility	On-site Bunker Building	O.P.+ 4,300 mm (Water level from flo	oor:504 mm, 1 mm increase since 7:00) on November 7)
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		_	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 11:05 on November 5)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:27 on November 6)	_
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on November 7 to 15:00 on November 7)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:12 on November 6 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:00 on November 7 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	1 Since 13:33 on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building. 2 The second cesium adsorption apparatus (SARRY) was stopped at 8:18 on November 7 to wash the filter. After completing the works, it was restarted at 12:22 and reached constant flow at 13:00 on the same day.				

% For quick publication of the data of water level, values are provided as reference values.