

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on November 8)**

Water Level of the accumulated water (at 7:00 on November 8)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,721 mm (24 mm decrease since 16:00 on November 7)	O.P.+ 3,140 mm *2 (165 mm decrease since 16:00 on November 7)	—
	Water level of Turbine Building	O.P.+ 3,409 mm (10 mm increase since 16:00 on November 7)	O.P.+ 2,775 mm (18 mm decrease since 16:00 on November 7)	O.P.+ 3,085 mm (17 mm decrease since 16:00 on November 7)	O.P.+ 3,066 mm (11 mm decrease since 16:00 on November 7)
	Water level of Reactor Building	O.P.+ 3,897 mm *1 (129 mm decrease since 16:00 on November 7)	O.P.+ 2,883 mm (20 mm decrease since 16:00 on November 7)	O.P.+ 3,180 mm (17 mm decrease since 16:00 on November 7)	O.P.+ 3,067 mm (10 mm decrease since 16:00 on November 7)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,720 mm (Increase from initial level:4,937 mm, 157 mm increase since 16:00 on November 7) *3 O.P.+ 3,099 mm (Increase from initial level:3,825 mm, 350 mm decrease since 16:00 on November 7) *4 O.P.+ 4,301 mm (Water level from floor:505 mm, 1 mm increase since 16:00 on November 7)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 11:05 on November 5)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:27 on November 6)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:12 on November 6   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:00 on November 7   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building. *1 As for the water level of Unit 1 Reactor Building, we have changed adjustment from -500mm to -600mm since 7:00 AM on November 8, 2013. *2 As for the Unit 3 vertical shaft, we have changed adjustment from -300mm to -450mm since 7:00 AM on November 8, 2013. *3 As for the water level of Process Main Building, we have changed adjustment from -800mm to -900mm since 7:00 AM on November 8, 2013. *4 As for the water level of High Temperature Incinerator Building, we have changed adjustment from -100mm to -350mm since 7:00 AM on November 8, 2013				

※ For quick publication of the data of water level, values are provided as reference values.