

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on November 13)**

Water Level of the accumulated water (at 16:00 on November 13)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,911 mm (16 mm decrease since 7:00 on November 13)	O.P.+ 3,071 mm (6 mm increase since 7:00 on November 13)	—
	Water level of Turbine Building	O.P.+ 3,248 mm (7 mm increase since 7:00 on November 13)	O.P.+ 2,938 mm (15 mm decrease since 7:00 on November 13)	O.P.+ 3,048 mm (10 mm increase since 7:00 on November 13)	O.P.+ 2,984 mm (4 mm increase since 7:00 on November 13)
	Water level of Reactor Building	O.P.+ 3,859 mm (1 mm increase since 7:00 on November 13)	O.P.+ 3,018 mm (19 mm decrease since 7:00 on November 13)	O.P.+ 3,131 mm (11 mm increase since 7:00 on November 13)	O.P.+ 2,985 mm (3 mm decrease since 7:00 on November 13)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,065 mm (Increase from initial level:5,282 mm, 3 mm increase since 7:00 on November 13) O.P.+ 2,587 mm (Increase from initial level:3,313 mm, 283 mm increase since 7:00 on November 13) O.P.+ 4,308 mm (Water level from floor:512 mm, No change since 7:00 on November 13)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:15 on November 12)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:27 on November 6)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:12 on November 6 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 17:19 on November 13 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	• At 7:18 AM on November 13, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 4:33 PM on the same day, the apparatus was restarted after the filter cleaning, and the steady flow rate was achieved at 5:19 PM on the same day. • Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.