

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on November 14)**

Water Level of the accumulated water (at 7:00 on November 14)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,871 mm (40 mm decrease since 16:00 on November 13)	O.P.+ 3,081 mm (10 mm increase since 16:00 on November 13)	—
	Water level of Turbine Building	O.P.+ 3,256 mm (8 mm increase since 16:00 on November 13)	O.P.+ 2,908 mm (30 mm decrease since 16:00 on November 13)	O.P.+ 3,059 mm (11 mm increase since 16:00 on November 13)	O.P.+ 2,993 mm (9 mm increase since 16:00 on November 13)
	Water level of Reactor Building	O.P.+ 3,855 mm (4 mm decrease since 16:00 on November 13)	O.P.+ 2,980 mm (38 mm decrease since 16:00 on November 13)	O.P.+ 3,141 mm (10 mm increase since 16:00 on November 13)	O.P.+ 2,989 mm (4 mm increase since 16:00 on November 13)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,067 mm (Increase from initial level:5,284 mm, 2 mm increase since 16:00 on November 13) O.P.+ 2,571 mm (Increase from initial level:3,297 mm, 16 mm decrease since 16:00 on November 13) O.P.+ 4,360 mm (Water level from floor:564 mm, 52 mm increase since 16:00 on November 13)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:15 on November 12)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:27 on November 6)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:12 on November 6   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 17:19 on November 13   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* As for the water level of the On-site Bunker Building, we have started to adjust +50mm since 7:00 AM on November 14, 2013. Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.