Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on November 15)

		Unit 1	Unit 2	Unit 3	Unit 4	
Water Level of the accumulated water (at 16:00 on November 15)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,822 mm (1 mm decrease since 7:00 on November 15)	O.P.+ 3,090 mm (6 mm decrease since 7:00 on November 15)	_	
	Water level of Turbine Building	O.P.+ 2,667 mm (120 mm decrease since 7:00 on November 15)	O.P.+ 2,862 mm (1 mm decrease since 7:00 on November 15)	O.P.+ 3,077 mm (5 mm increase since 7:00 on November 15)	O.P.+ 3,009 mm (5 mm increase since 7:00 on November 15)	
	Water level of Reactor Building	O.P.+ 3,846 mm (1 mm decrease since 7:00 on November 15)	O.P.+ 2,935 mm (8 mm decrease since 7:00 on November 15)	O.P.+ 3,166 mm (7 mm increase since 7:00 on November 15)	O.P.+ 3,004 mm (4 mm increase since 7:00 on November 15)	
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building	O.P.+ 4,070 mm (Increase from initial level:5,287 mm, 1 mm increase since 7:00 on November 15)			
		High Temperature Incinerator Building	O.P.+ 2,500 mm (Increase from initial level:3,226 mm, 16 mm decrease since 7:00 on November 15)			
		On-site Bunker Building	O.P.+ 4,363 mm (Water level from floor:567 mm, No change since 7:00 on November 15)			
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4	
		Basement of Unit 1 Turbine Building → Transfer Completed (From 17:19 on November 14 to 10:17 on November 15)	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:15 on November 12)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:27 on November 6)	_	
		Unit 5 and 6				
		_				
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:12 on November 6 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 17:19 on November 13 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance				
Notes		Since 13:33 on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up drain facility) to the Unit 2 Turbine Building.				
* For quick publication of the data of water level, values are provided as reference values						