

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on November 21)**

Water Level of the accumulated water (at 7:00 on November 21)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,169 mm (38 mm increase since 16:00 on November 20)	O.P.+ 2,895 mm (22 mm decrease since 16:00 on November 20)	—
	Water level of Turbine Building	O.P.+ 2,719 mm (6 mm increase since 16:00 on November 20)	O.P.+ 3,157 mm (32 mm increase since 16:00 on November 20)	O.P.+ 2,867 mm (19 mm decrease since 16:00 on November 20)	O.P.+ 2,897 mm (20 mm decrease since 16:00 on November 20)
	Water level of Reactor Building	O.P.+ 3,922 mm (19 mm increase since 16:00 on November 20)	O.P.+ 3,219 mm (37 mm increase since 16:00 on November 20)	O.P.+ 2,946 mm (24 mm decrease since 16:00 on November 20)	O.P.+ 2,925 mm (15 mm decrease since 16:00 on November 20)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,093 mm (Increase from initial level:5,310 mm, 1 mm increase since 16:00 on November 20) O.P.+ 2,259 mm (Increase from initial level:2,985 mm, 26 mm decrease since 16:00 on November 20) O.P.+ 4,389 mm (Water level from floor:593 mm, 3 mm increase since 16:00 on November 20)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		— (to on)	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:27 on November 6)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:12 on November 6 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 8:26 on November 21 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- At 8:26 AM on November 21, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. * Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.