

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on December 4)**

Water Level of the accumulated water (at 16:00 on December 4)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,911 mm (10 mm decrease since 7:00 on December 4)	O.P.+ 2,872 mm (7 mm increase since 7:00 on December 4)	—
	Water level of Turbine Building	O.P.+ 2,785 mm (3 mm decrease since 7:00 on December 4)	O.P.+ 2,940 mm (6 mm decrease since 7:00 on December 4)	O.P.+ 2,903 mm (7 mm increase since 7:00 on December 4)	O.P.+ 2,848 mm (5 mm increase since 7:00 on December 4)
	Water level of Reactor Building	O.P.+ 3,885 mm (9 mm decrease since 7:00 on December 4)	O.P.+ 3,046 mm (15 mm decrease since 7:00 on December 4)	O.P.+ 2,985 mm (6 mm increase since 7:00 on December 4)	O.P.+ 2,850 mm (1 mm increase since 7:00 on December 4)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,223 mm (Increase from initial level:5,440 mm, 13 mm increase since 7:00 on December 4) O.P.+ 2,610 mm (Increase from initial level:3,336 mm, 195 mm increase since 7:00 on December 4) O.P.+ 4,307 mm (Water level from floor:511 mm, 2 mm increase since 7:00 on December 4)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:53 on December 2)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:27 on November 6)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:12 on November 6 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:51 on December 4 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- At 8:18 AM on December 4, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 12:24 PM on the same day, the apparatus was restarted after the filter cleaning, and the steady flow rate was achieved at 12:51 PM on the same day. * Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building. * Since 3:35 PM on December 3, we have been transferring water which has been pumped up for a trial from the well point installed at the east side of Unit 2, 3 (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.