

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on December 6)**

Water Level of the accumulated water (at 16:00 on December 6)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,803 mm (15 mm decrease since 7:00 on December 6)	O.P.+ 2,901 mm (6 mm increase since 7:00 on December 6)	—
	Water level of Turbine Building	O.P.+ 2,568 mm (222 mm decrease since 7:00 on December 6)	O.P.+ 2,846 mm (9 mm decrease since 7:00 on December 6)	O.P.+ 2,934 mm (5 mm increase since 7:00 on December 6)	O.P.+ 2,873 mm (6 mm increase since 7:00 on December 6)
	Water level of Reactor Building	O.P.+ 3,833 mm (9 mm decrease since 7:00 on December 6)	O.P.+ 2,965 mm (15 mm decrease since 7:00 on December 6)	O.P.+ 3,019 mm (6 mm increase since 7:00 on December 6)	O.P.+ 2,870 mm (4 mm increase since 7:00 on December 6)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,239 mm (Increase from initial level:5,456 mm, 10 mm increase since 7:00 on December 6) O.P.+ 2,856 mm (Increase from initial level:3,582 mm, 55 mm increase since 7:00 on December 6) O.P.+ 4,320 mm (Water level from floor:524 mm, 3 mm increase since 7:00 on December 6)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building → Transfer Completed (From 9:54 on December 6 to 16:52 on December 6)	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:53 on December 2)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:27 on November 6)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:12 on November 6 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:51 on December 4 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by pumping facility) to the Unit 2 Turbine Building. * Since 3:35 PM on December 3, we have been transferring water which has been pumped up on a trial basis from the well point installed at the east side of Unit 2/Unit 3 (coactive pump-up by pumping facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.