

Revised Version

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on December 9)**

* The underlined part has corrected on December 18, 2013.

Water Level of the accumulated water (at 16:00 on December 9)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	<u>Unmeasurable due to drawdown of water level</u> <u>(Less than O.P.+ 850 mm)</u>	O.P.+ 2,666 mm (5 mm decrease since 7:00 on December 9)	O.P.+ 2,939 mm (5 mm increase since 7:00 on December 9)	—
	Water level of Turbine Building	O.P.+ 2,545 mm (3 mm increase since 7:00 on December 9)	O.P.+ 2,728 mm (6 mm decrease since 7:00 on December 9)	O.P.+ 2,975 mm (6 mm increase since 7:00 on December 9)	O.P.+ 2,909 mm (5 mm increase since 7:00 on December 9)
	Water level of Reactor Building	O.P.+ 3,750 mm (11 mm decrease since 7:00 on December 9)	O.P.+ 2,845 mm (12 mm decrease since 7:00 on December 9)	O.P.+ 3,065 mm (8 mm increase since 7:00 on December 9)	O.P.+ 2,904 mm (4 mm increase since 7:00 on December 9)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,257 mm (Increase from initial level:5,474 mm, 11 mm increase since 7:00 on December 9) O.P.+ 3,228 mm (Increase from initial level:3,954 mm, 14 mm decrease since 7:00 on December 9) O.P.+ 4,339 mm (Water level from floor:543 mm, 2 mm increase since 7:00 on December 9)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Transfer Completed (From 9:53 on December 2 to 14:03 on December 9)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer Completed (From 9:27 on November 6 to 14:08 on December 9)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:12 on November 6 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:51 on December 4 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.