

Revised Version

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on December 10)**

\* The underlined part has corrected on December 18, 2013.

Water Level of the accumulated water (at 16:00 on December 10)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,761 mm (35 mm increase since 7:00 on December 10)	O.P.+ 2,957 mm (8 mm increase since 7:00 on December 10)	—
	Water level of Turbine Building	O.P.+ 2,547 mm (No change since 7:00 on December 10)	O.P.+ 2,810 mm (31 mm increase since 7:00 on December 10)	O.P.+ 2,994 mm (5 mm increase since 7:00 on December 10)	O.P.+ 2,924 mm (5 mm increase since 7:00 on December 10)
	Water level of Reactor Building	O.P.+ 3,746 mm (4 mm increase since 7:00 on December 10)	O.P.+ 2,897 mm (29 mm increase since 7:00 on December 10)	O.P.+ 3,086 mm (9 mm increase since 7:00 on December 10)	O.P.+ 2,919 mm (6 mm increase since 7:00 on December 10)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,263 mm (Increase from initial level:5,480 mm, 8 mm increase since 7:00 on December 10) O.P.+ 2,606 mm (Increase from initial level:3,332 mm, 196 mm decrease since 7:00 on December 10) O.P.+ 4,348 mm (Water level from floor:552 mm, 2 mm increase since 7:00 on December 10)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	—	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:12 on November 6   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:51 on December 4   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building. * From 9:40 AM to 2:00 PM on December 10, we conducted transferring water which has been pumped up for a trial from the well point installed between water intakes of Unit 2,3 (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.